

SW 9th & Alder Reconstruction
Master Schedule(12/05/23)R1

ID	Task Name	Duration	Start	Finish	Dec '23					Jan '24				Feb '24				Mar '24
					26	3	10	17	24	31	7	14	21	28	4	11	18	25
1																		
2																		
3	STREETS - STRUCTURAL	10 days	Mon 12/4/23	Fri 12/15/23														
4	Finish Rock	7 days	Mon 12/4/23	Tue 12/12/23														
5	Paving(Base)	3 days	Wed 12/13/23	Fri 12/15/23														
6																		
7	STREETS - FLATWORK	40 days	Mon 12/18/23	Fri 2/9/24														
8	SW/Ramps/Vaults	15 days	Mon 12/18/23	Fri 1/5/24														
9	Curbs(Islands)	5 days	Mon 1/8/24	Fri 1/12/24														
10	Paving(Finish)	15 days	Mon 1/15/24	Fri 2/2/24														
11	Signing/Striping	5 days	Mon 2/5/24	Fri 2/9/24														
12																		
13	DRY UTILITIES	35 days	Mon 12/18/23	Fri 2/2/24														
14	Trenching/Conduit	10 days	Mon 12/18/23	Fri 12/29/23														
15	Lights - Service	10 days	Mon 1/1/24	Fri 1/12/24														
16	Wiring(PGE)Poles	15 days	Mon 1/15/24	Fri 2/2/24														
17																		
18	LANDSCAPING	24 days	Mon 1/15/24	Thu 2/15/24														
19	Tree Planting	15 days	Mon 1/15/24	Fri 2/2/24														
20	Finish Grading	4 days	Mon 2/5/24	Thu 2/8/24														
21	Ground Cover	5 days	Fri 2/9/24	Thu 2/15/24														
22																		
23	FINAL COMPLETION	9 days	Fri 2/16/24	Wed 2/28/24														
24	Job Cleanup	5 days	Fri 2/16/24	Thu 2/22/24														
25	City Final	4 days	Fri 2/23/24	Wed 2/28/24														

Project: SW 9th & Alder Date: 12/05/23	Task		Inactive Task		Start-only	
	Split		Inactive Milestone		Finish-only	
	Milestone		Inactive Summary		Deadline	
	Summary		Manual Task		Critical	
	Project Summary		Duration-only		Critical Split	
	External Tasks		Manual Summary Rollup		Progress	
	External Milestone		Manual Summary			